BRUHAT BENGALURU MAHANAGARA PALIKE

2017

Improvements & Asphalting of ward roads & connecting roads in Ward No.12 & 13 of Shettyhalli subdivision, Dasarahalli Zone, Package No.DZ 2015-16-(01), BBMP, Bangalore.

PROJECT MANAGEMENT COMPLIANCE REPORT

Client: Executive Engineer, Dasarahalli Division, BBMP, Bangalore.

CONSULTANTS & TESTING CENTER

NABL Accrediated As Per ISO : 17025 - 2005

ISO 9001 : 2008

#174, Sri Ranga Complex, Amruth Nagara Main Road, New Bank Colony, Konanakunte, Bangalore - 560062 | Mob : +91 97429 59595

Ph : 080 26322565 |e-mail : civilexpertsltd@gmail.com

Scanned by CamScanner

CIVIL EXPERTS
ISO 9001:2008
ONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

Name of Work : Improvements & Asphalting of ward roads & connecting roads in Ward No.12 & 13 of Shettyhalli subdivision, Dasarahalli Zone, Package No.DZ 2015-16-(01), BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Dasarahalli Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. Muraliswamy,** Contractor, Bangalore.
Date of Inspection	:	16.03.2017
Status of Bill	:	2nd and Part Bill
In the Presence of	:	Assistant Engineer Ward no.12 & 13 BBMP, Bangalore.
	:	(b) **Mr. Mohan,** Site Engineer M/s Civil Experts Consultants & Testing Center, Bangalore.

AE - 12
18/5/2017

PMC Compliance Report

Sl.No.	Description of the Item		Comments / observations
1	Removing B.S.Slabs and stacking cfc complete.complete as per	:	Work done up to the billed quantity and Quality is satisfactory
2	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods	:	Work done up to the billed quantity and Quality is satisfactory
3	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15	:	Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants
Authorised Signatory

Scanned by CamScanner

CIVIL EXPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

4	Refixing stone slabs of drains and pointing in C.M (1:3)complete as per specfication & as per direction of Engineer-in-charge	:	Work done up to the billed quantity and Quality is satisfactory
5	Providing and laying pre-cast drain cover slab of 100mm thickness in CM1:3 including cost of all materials,labour,curing, transportation, loading, unloading etc.,as per doirections of the Enineer-in-charge. {Data Rate sheet enclosed} complete as per	:	Work done up to the billed quantity and Quality is satisfactory
6	Providing and laying Pre Cast Drain Cover slabs of 250mm thickness including cost of all materials, labour, curing, transportation,loading, unloading etc.,complete as per the direction of Engineer - In- Charge. (Data Rate enclosed) complete as per specfication & as per direction of	:	Work done up to the billed quantity and Quality is satisfactory
7	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including fixing curing etc,. Complete. 7.5cms thick complete as per specfication & as per direction of Engineer-in-charge	:	Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Authorised Signatory

Scanned by CamScanner

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

8	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing	:	Work done up to the billed quantity and Quality is satisfactory
9	Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton per sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x15x20cms conforming to I.S:	:	Work done up to the billed quantity and Quality is satisfactory
10	Providing and constructing non-load bearing wall with cement concrete solid blocks with compressive strength not less than 3.5 Newton per sq mm with cement mortar 1:4 (Jamb, closer blocks) with blocks of size 40x10x20cms. (Ixbxh)	:	Work done up to the billed quantity and Quality is satisfactory
11	Providing and laying in position plain cement concrete cum of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not	:	Work done up to the billed quantity and Quality is satisfactory
12	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mix concrete(RMC) for RCC works	:	Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Scanned by CamScanner

CIVIL XPERTS
ISO 9001:2008
ONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

13	Scarifying bituminous course 50mm to 75mm thick along with premix carpet /surface dressing by road roller attached with scarifier without disturbing the base and stavkung the debris including cost of all labour charges, HOM of machineries complete as per specfication & as	:	Work done up to the billed quantity and Quality is satisfactory
14	Earth work in soil with hydraulic excavator of 0.9 cu.m. bucket capacity including cutting and loading in tippers, trimming bottom and side slopes. In accordance with requirements of lines, grades and cross sections, and transporting to the	:	Work done up to the billed quantity and Quality is satisfactory
15	Construction of granular sub-base of Grading II Material by providing close graded material, mixing in a mechaical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power	:	Work done up to the billed quantity and Quality is satisfactory
16	Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specfication & as per direction of	:	Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Authorised Signatory

Scanned by CamScanner

CIVIL EXPERTS
ISO 9001:2008
ONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

17	Providing, laying, spreading and compacting graded stone aggreate to wet mix mecadam specification including premixing the materials with water at OMC in mechanical mix plant carriage	:	Work done up to the billed quantity and Quality is satisfactory
18	Providing and applying primer coat with bitumen emulsion on prepared surface of granular base including clearing of road surface and spraying primer at the rate of	:	Work done up to the billed quantity and Quality is satisfactory
19	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete	:	Work done up to the billed quantity and Quality is satisfactory
20	Providing and applying tack coat using 80/100 grade bitumen(VGIO) on the prepared black topped surfaces at 2.5 kg per 10sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of	:	Work done up to the billed quantity and Quality is satisfactory
21	KSRRB M500-19. Providing and laying bituminous concrete 40 mm thick with hot mix plant, using40/60 TPH capacity H.M.P. with Mechanical Paver Gr-ll (30 mm to 45 mm) with 6 % VG-30 Bitumen using crushed aggregates of specified grading, premixed	:	Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Authorised Signatory

Scanned by CamScanner

CIVIL XPERTS
ISO 9001:2008
ONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

22	Providing and fixing Precast solid concrete kerb stones made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting etc., complete. Of size 450 x 150 x 400 mm. complete as	:	Work done up to the billed quantity and Quality is satisfactory
23	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, labour complete as per	:	Work done up to the billed quantity and Quality is satisfactory
24	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface - Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sq.m. area,	:	Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Authorised Signatory

rified By

Scanned by CamScanner